COMPLETION REPORT

1. Name of the Work : Tenders to drain at 2nd main of Muthyalamma in W-17

2. Sanctioned Estimate No and date : A/S. 2484 / 30-10-2013

3. Head of the Account Which Is Chargeable : P 1771 - POW works

4. Entrustment Work Order No & Date : EE/RRNO/WO/306/ 26-2-14.

5. Name of the Contractor. : G. VASU

6. a. Time stipulated for completion of work : 60 days
   b. Delay in execution of work :

7. Measurement Recorded M.B.No 1744/11-12 Page No. 365901 to 365915

8. Check measurement of the : M.B.No. 1744/11-12
   Page No. 365901 to 365915
   Asst. Executive Engineer, Executive Engineer on, I.K. VISHWAS

9. Name of the Official/ Officer in charge of the work. I.K. VISHWAS

10. 1) Asst, Engineer / Jr. Engineer :
    2) Asst. Executive Engineer : I.K. VISHWAS.

As per Sanctioned Estimated Amount	Amount claimed as per Accruals	Difference Excess.	Saving.	Remarks .
19,95,000=00	20,90,837=00	95837=00.		

(a) Certified that the above work has been completed within the Stipulated time noted in entrustment Order.

(b) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.

(c) Certified that the above work has been executed the Contractor Satisfactorily in accordance with the Specification as entrusted in the agreement.

Asst. Engineer

AE/JE, BBMP

Asst. Exe, Engineer,
Asst. Executive Engineer
Yeshwanthpura Sub Division
Bruhat Bangalore Mahanagara Palike.

Bruhat Bangalore Mahanagara Palike.

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

SE (RRN) ZONE